

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 3/4/18

Project: Devils-Little Devils Lake Outlet

Project No.: 8311-001

Contractor: Crow River Construction.
Sub: Northern Dewatering

Weather Summary This Week: Mild. Highs ranged from mid-30's to upper-30's. Lows ranged from single digits to mid-teens.

Work Completed This Week:

Monday – Cleared snow and continued installing 30" pipe. Continued dewatering.

Tuesday – Continued installing 30" pipe. Continued dewatering.

Wednesday – Continued installing 30" pipe. Continued dewatering.

Thursday – Continued installing 30" pipe. Continued dewatering.

Friday – No construction activity. Continued dewatering.

Saturday – No construction activity.

Sunday – No construction activity.

Weather Delays (Days lost to weather): None

Challenges and Solutions:

- None

Projected Work Schedule for Next Week: Continue installing 30" pipe. Continue dewatering low ground.

Percentage of Work Completed: 30" waterline – 24% installed. 14" waterline – 98% installed. Intake structure installed (without fish screen). 100% of wet well structure installed. 36" pipe – 100% installed.

Additional Comments: None

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 3/5/18

WEEKLY PROJECT SUMMARY



Fighting snow



Installing 30" pipe thru swamp



Installing 30" pipe




Installing 30" pipe, looking northeast towards outlet.



Installing 30" pipe, looking southwest from outlet.

H:\Bismarck\Bismarck\Bismarck Lake\CAD\Plans\Pipeline\Overall Plan.dwg-Overall Plan-3/27/2017 7:50 PM-(paul)



This document
is preliminary
and not for
construction or
implementation
purposes.

No.	Revision	Date	By



Bismarck
P: 701.323.0200
F: 701.323.0300

Drawn by
CC TP
Date
3-27-17
Checked by
SW
Scale
AS SHOWN

LAKE IMPROVEMENT DISTRICT
DEVILS LAKE DRAW DOWN
OTTERTAIL COUNTY, MINNESOTA

OVERALL PLAN
PROJECT NO. 8311-001

SHEET
PP-1