

Weekly Project Update

Project: Little McDonald
Outlet to Otter Tail River
Location: Otter Tail County, MN

Client: LMKP LID

Moore Engineering Project No.: 18632A

Week End Date: June 29, 2018

Project Field Contact: Ben Skaaland
(218) 396-0593
Lyle Hansen
(218) 849-1055

This field report shows observations while on the construction site.

Little McDonald

Lake Outlet Project

Part A & B

General Contractor Part A :

Geislinger and Sons, Inc.

Subcontractors:

Ackling Construction
Northern Dewatering, Inc.
Meier Electric
B & B Sheet Metal & Roofing
Lake Region Electric

General Contractor Part B :

Sellin Brothers, Inc

Subcontractors:

Northern Dewatering, Inc.
Jim Ramsey Tree Service
Andy Francis Construction
Robert R. Schroeder Construction
3D Specialties
Sherbrooke Turf
Driveway Services
Ottertail Aggregate
Dewey's Septic Services
Westlund Fence
Lakes Area Landscaping

Report Distribution

LMKP LID
Otter Tail County

Reporting Period

June 23, 2018 – June 29, 2018



Figure 1: Hydromulch Installation on Freeland Lot

Summary of Work Performed by Contractor:

Part A:

- Lake Region Electric finished installing the electrical box outside of the pumphouse.

Part B:

- Westlund Fence completed the new barbed wire fence along the Krueger/LMKKP LID property boundary.
- Westlund Fence reinstalled the fence along 450th Avenue.
- Westlund Fence installed two new gates on the Krueger easement.
- Sherbrooke Turf finished seeding and mulching on the Freeland easement.
- Sellin Bros. repaired washouts and placed silt fence following recent rainfall events.

Challenges and Solutions:

- None this week.

Percent of Work Completed:

Part A (Pump Station): 65% of structure complete.

Part B (Forcemain): 100% of forcemain pipe installed, lake connections are scheduled for the month of September.

QA/QC Testing/Inspecting Performed and Results:

Part A

- None this week

Part B

- None this week

Upcoming Scheduled Work:

Part A

- Electrical systems to be installed in the pumphouse the first week in July.
- Concrete pumphouse floor to be poured the second week of July.
- Inside of pumphouse to be painted and sound dampening on the walls to be installed the third week of July.

Part B

- No other work until Paul and Rusch Lake connections constructed in September.

Meetings:

- LMKP LID Board Meeting: July 3, 2018 at 3PM
- LMKP LID Annual Member Meeting: July 7, 2018 at 9AM
- LMKP LID Board Meeting: August 1, 2018 at 3PM
- Construction meeting – none scheduled



Figure 2: Hydromulch Installation on Freeland Lot



Figure 5: Sellin Bros. Repairing/Replacing Silt Fence



Figure 3: Gate Installed on Krueger Easement



Figure 6: Repaired Washout





Figure 4: Gate Installed on Krueger Easement



Figure 7: Electric Pedestal Installed Outside of Pumphouse

FILE LOCATION: R:\Civil 3D Projects - FFails\18632 LITTLE MAC OUTLET\DRAWINGS\DESIGN\18632-pp east route.dwg



GENERAL LAYOUT EXHIBIT
LITTLE MCDONALD LAKE OUTLET TO OTTER TAIL RIVER
OTTER TAIL COUNTY, MINNESOTA

PROJECT No.	18632
DATE:	05.01.18
REVISED:	-
DRAFTER:	LFB
REVIEWER:	KJO

