

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 2/11/18

Project: Devils-Little Devils Lake Outlet

Project No.: 8311-001

Contractor: Crow River Construction.
Sub:

Weather Summary This Week: Cold with wind chill advisories every morning. Highs ranged from low single digits to high single digits. lows ranged from minus teen's to minus single digits.

Work Completed This Week:

Monday – Set top barrel section of wet well. Started setting up for 6" back wash pipe installation.

Tuesday – Installed 6" backwash pipe. Resumed building access road in low ground by river outlet. All pipe on-site (14" and 30").

Wednesday – Removed piling and bracing from lake. Continued building access road in low ground by river outlet.

Thursday – Clean up at lake, shut down mid-morning due to cold windy weather.

Friday – No construction activity due to cold weather.

Saturday – No construction activity.

Sunday – No construction activity.

Weather Delays (Days lost to weather): None

Challenges and Solutions:

- None

Projected Work Schedule for Next Week: Start dewatering low ground, east end towards river. Possibly start installing 30" at outlet.

Percentage of Work Completed: 14" waterline – 98% installed. Intake structure installed (without fish screen). 75% of wet well structure installed. 100% of 36" pipe installed.

Additional Comments: None

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 2/12/18

WEEKLY PROJECT SUMMARY




Setting top barrel of wet well structure



Installing 6" backwash pipe



Installing 6" backwash pipe



H:\Bismarck\BN\8311- LITD Devils Lake\CAD\Plans\Pipeline\Overall Plan.dwg-Overall Plan-3/27/2017 7:50 PM-(paul)

No.	Revision	Date	By



Bismarck
P: 701.323.0200
F: 701.323.0300

Drawn by CC TP	Date
Checked by SW	Scale AS SHOWN

LAKE IMPROVEMENT DISTRICT
DEVILS LAKE DRAW DOWN
OTTERTAIL COUNTY, MINNESOTA

OVERALL PLAN
PROJECT NO. 8311-001

SHEET
PP-1