

Weekly Project Update

Project: Little McDonald
Outlet to Otter Tail River
Location: Otter Tail County, MN

Client: LMKP LID

Moore Engineering Project No.: 18632A

Week End Date: April 13, 2018

Project Field Contact: Ben Skaaland
(218) 396-0593
Lyle Hansen
(218) 849-1055

This field report shows observations while on the construction site.

Little McDonald

Lake Outlet Project

Part A & B

General Contractor Part A :

Geislinger and Sons, Inc.

Subcontractors:

Ackling Construction
Northern Dewatering, Inc.

General Contractor Part B :

Sellin Brothers, Inc

Subcontractors:

Northern Dewatering, Inc.
Jim Ramsey Tree Service
Andy Francis Construction
Robert R. Schroeder Construction
3D Specialties
Sherbrooke Turf

Report Distribution

LMKP LID
Otter Tail County

Reporting Period

April 2, 2017 – April 13, 2018



Figure 1: Schroeder Crane Placement.

Summary of Work Performed by Contractor:

- Schroeder construction mobilized on site and set up the crane on the lake lot easement.
- Sheet piling for the lake construction has been delivered to the lake lot easement.
- Sellin Bros. removed snow from road ditches to prepare for installation of 24" forcemain.
- Pipe and manholes have been delivered to the project area.
- Sellin Bros. has mobilized in construction equipment.
- Jim Ramsey has completed tree removal.
- Stump grinding through the easement from the pump house to 450th St is being completed.
- Moore Engineering survey crew has marked the construction easements and staked the 24" forcemain.

Challenges and Solutions:

- Late start to construction due to inclement weather.
- Adjustments required at junction with common leg → Will be addressed by Crow River on common leg
- Irrigation line crossings → Working with Minnesota Valley Irrigation

Percent of Work Completed:

Part A (Pump Station): 25% of structure complete (based on contract value completed to date). The underground wet well is completed.

Part B (Forcemain): 0% pipe installed, 100% trees cleared, 0% of intake installed

QA/QC Testing/Inspecting Reformed and Results:

- No testing during construction activities thus far.

Upcoming Scheduled Work:

- Sellin Bros. will begin installing 24" forcemain pipe next week on 410th Ave.
- Schroeder will saw the ice and begin to install sheeting into Little McDonald Lake for the installation of the intake and discharge pipes.
- The traffic detour will be set on Monday, April 16th, closing 410th Ave for construction.
- Geislinger tentative start on the pump house date is May 7th, weather dependent.

Meetings:

- LMKP LID May 2, 2018 3pm
- LMKP LID June 6, 2018 3pm
- Construction meeting – none scheduled



Figure 2: Snow Removal.



Figure 3: Placement of Temporary Approach.



Figure 4: Stump Grinding by
Francis Construction



Figure 5: Tree Clearing Operations
by Jim Ramsey.



Figure 6: Sellin's Equipment and work preparation.



Figure 7: 24" PVC Pipe Delivery.