

Weekly Project Update

Project: Little McDonald
Outlet to Otter Tail River
Location: Otter Tail County, MN

Client: LMKP LID

Moore Engineering Project No.: 18632A

Week End Date: July 20, 2018

Project Field Contact: Ben Skaaland
(218) 396-0593
Lyle Hansen
(218) 849-1055

This field report shows observations while on the construction site.

Little McDonald

Lake Outlet Project

Part A & B

General Contractor Part A :

Geislinger and Sons, Inc.

Subcontractors:

Ackling Construction
Northern Dewatering, Inc.
Meier Electric
B & B Sheet Metal & Roofing
Lake Region Electric
Heineman Painting

General Contractor Part B :

Sellin Brothers, Inc

Subcontractors:

Northern Dewatering, Inc.
Jim Ramsey Tree Service
Andy Francis Construction
Robert R. Schroeder Construction
3D Specialties
Sherbrooke Turf
Driveway Services
Otertail Aggregate
Dewey's Septic Services
Westlund Fence
Lakes Area Landscaping

Report Distribution

LMKP LID
Otter Tail County

Reporting Period

July 14, 2018 – July 20, 2018



Figure 1: Painting completed in the pumphouse



Figures 2 & 3: Grouting completed by Wells Concrete

Summary of Work Performed by Contractor:

Part A:

- Wells Concrete grouted the joints in the precast walls on the pumphouse.
- Heineman Painting painted the interior of the pumphouse.

Part B:

- Sellin Bros. fixed washouts to maintain compliance with the Storm Water Pollution Prevention Plan.
- Sherbrooke Turf seeded areas that Sellin Bros. fixed.

Challenges and Solutions:

- None this week.

Percent of Work Completed:

Part A (Pump Station): 72% of structure complete.

Part B (Forcemain): 100% of forcemain pipe installed, lake connections are scheduled for the month of September.

QA/QC Testing/Inspecting Performed and Results:

Part A: None this week.

Part B: None this week.

Upcoming Scheduled Work:

Part A

- HVAC, electrical (Meyer Electric), and noise control panel (Magney Construction) to be installed in the pumphouse the week of July 22, 2018.
- Geislinger to complete pump installation the week of July 29, 2018.
- Geislinger to install filters and piping within the pumphouse the week of August 5, 2018.

Part B

- No other work until Paul and Rusch Lake connections constructed in September.

Meetings:

- LMKP LID Board Meeting: August 1, 2018 at 3PM
- Construction meeting – none scheduled




Figure 4 & 5: Painting interior of pumphouse