

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 4/8/18

Project: Devils-Little Devils Lake Outlet

Project No.: 8311-001

Contractor: Crow River Construction.
Sub: Sherbrooke seeding

Weather Summary This Week: Highs ranged from low-30's to low-40's. Lows ranged from low-20's to mid-30's.

Work Completed This Week:

Monday – Worked on erosion control at pump house

Tuesday – No construction activity

Wednesday – Installed shoring for pump house footings, excavated for footings and cut ice for fish screen installation on intake structure.

Thursday – Worked on dewatering and excavating for pump house footings. Removed plug valve from 36" intake pipe. Set fish screen. Wrapped wet well structure and plugged lifting holes.

Friday – Continued dewatering and placed rock for pump house footings. Cleaned sand out of wet well.

Saturday – No construction activity.

Sunday – No construction activity.

Weather Delays (Days lost to weather): None

Challenges and Solutions:

- High ground water at pump house site. Dewatered.

Projected Work Schedule for Next Week: Pour pump house footings and start forming foundation walls. Finish 14" water line. Possibly start 30" line and tie into 24" line.

Percentage of Work Completed: 30" waterline – 29% installed. 14" waterline – 98% installed. Intake structure installed. 100% of wet well structure installed. 36" pipe – 100% installed.


Additional Comments: None

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 4/15/18



Installing shoring for pump house footing excavation



Excavating for pump house footings



Diver for sealing lifting holes in wet well structure


WEEKLY PROJECT SUMMARY



Excavating for pump house footings



Diver for cleaning intake structure and setting fish screen.



H:\Fargo\JBN\8300\8311\8311_001\CAD\PLANS\Overall Plan.dwg Overall Plan-3/5/2018 8:57 AM (kcodran)

				I hereby certify that this plan, specification, or report was prepared by me or under my direct supervision, and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.  Jeffery J. London License No. 22805	9/5/2017 Date	 Houston Engineering Inc.	Thief River Falls	Drawn by JP EM TP	Date 9-5-17	DEVILS-LITTLE DEVILS LAKE IMPROVEMENT DISTRICT DLD LAKE OUTLET PROJECT COUNTY PROJECT NO. 17: DLD LAKE OUTLET	OVERALL PLAN PROJECT NO. 8311-001	SHEET G-4
No.	Revision	Date	By				P: 218.681.2951 F: 218.681.2987	Checked by SW	Scale AS SHOWN			