

## WEEKLY PROJECT SUMMARY



**Houston Engineering, Inc.**  
1401 21st Avenue North  
Fargo, ND 58102  
Ph. (701) 237-5065

**Week Ending:** 3/11/18

**Project:** Devils-Little Devils Lake Outlet

**Project No.:** 8311-001

**Contractor:** Crow River Construction.  
**Sub:** Northern Dewatering

**Weather Summary This Week:** Highs ranged from low-20's to low-30's. Lows ranged from single digits to mid-20's.

### **Work Completed This Week:**

**Monday** – Continued installing 30" pipe. Continued dewatering.

**Tuesday** – Continued installing 30" pipe. Continued dewatering.

**Wednesday** – Continued installing 30" pipe. Continued dewatering.

**Thursday** – Placed riprap at outlet. Set up for pressure testing 30" line. Continued dewatering.

**Friday** – Set up for pressure testing 30" line. Continued dewatering.

**Saturday** – No construction activity.

**Sunday** – No construction activity.

**Weather Delays (Days lost to weather):** None

### **Challenges and Solutions:**

- None

**Projected Work Schedule for Next Week:** Pressure test 30" line. May stop construction until frost goes out.

**Percentage of Work Completed:** 30" waterline – 29% installed. 14" waterline – 98% installed. Intake structure installed (without fish screen). 100% of wet well structure installed. 36" pipe – 100% installed.

**Additional Comments:** None

**Resident Project Representative:** Mike Buerkley, 701-371-9866

**Date:** 3/12/18

## WEEKLY PROJECT SUMMARY



Placing riprap at outlet



Installing 30" pipe thru swamp



Pressure test set-up


## WEEKLY PROJECT SUMMARY



Pressure test set-up



H:\Fargo\JBN\8300\8311\8311\_001\CAD\PLANS\Overall Plan.dwg Overall Plan-3/5/2018 8:57 AM (kcochrn)



				I hereby certify that this plan, specification, or report was prepared by me or under my direct supervision, and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.		Houston Engineering Inc.		Thief River Falls		Drawn by JP EM TP		Date 9-5-17		DEVILS-LITTLE DEVILS LAKE IMPROVEMENT DISTRICT		OVERALL PLAN		SHEET	
				Jeffery J. London		9/5/2017		P: 218.681.2951		Checked by SW		Scale AS SHOWN		DLD LAKE OUTLET PROJECT		PROJECT NO. 8311-001		G-4	
No.		Revision		Date		By		F: 218.681.2987						COUNTY PROJECT NO. 17: DLD LAKE OUTLET					